BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	**Name Of Work**	Providing LED Street lighting along with Tubular poles and connected accessories from Jakkur Railway crossing to Thanisandra main road (Railway Parellel road) in ward no 05 and 06
2	**Estimate cost / amount**	Rs.30.00 Lakhs
3	**Name Of Contractor**	M/S Prashanth Electricals
4	**Amount of Contractor**	Rs.2009695/- 1923,340
5	**Agreement No.**	EE/ELE/YZ/WO/000004/2021-22, Dt:17-11-202
6	**No. and date Under which the work order has been issued**	EE/ELE/YZ/Agree/000004/2021-22, Dt:17-11-202
7	**Time limit originally fixed for completion**	14.02.2022
8	**Date of application by the contractor for granting extension**	15.02.2022
9	**Date of receipt of application in the sub-division office**	11.02.2022
10	**Extension granted if any**	YES
	1. From	15.02.2022
	2. To	24.06.2022
11	**Work Carriedout by the contractor during the original period stipulated in contract**	60%
12	**Work carried out during the first period of extension**	40%
13	**Work carried out during And extension**	100%
14	**Time now applied for**	113 Days
15	**Date of recommending time limit applied**	113 Days
16	**Wheather the original application of contractor is enclosed**	YES

17	**Balance work remaining to be done**	YES
18	**Probable time required for completion of remaining work**	-
19	**Cost of work charged establishment charge on the work after the expiry of original period**	Rupees 107/day Total fine Rs.1200/-
20	**Wheather the notice as per clause has been issued**	YES
21	**Report by Asst. Executive engineer**	ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯಹದಗೆಟ್ಟ ಕಾರಣವನ್ನು ಮತ್ತು ಪಾಲಿಕೆಯಿಮಧ ಪಾವತಿಯಾಗಬೇಕಿರುವ ಬಹುತೇಕ ಬಿಲ್ಲುಗಳು ಸ್ಥಗಿತವಾಗಿ ಆರ್ಥಿಕವಾಗಿ ತೊಂದರೆಯ ಕಾರಣ ನೀಡಿರುವುದರಿಂದ ಮಾನವೀಯ ದೃಷ್ಟಿಯಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.
22	**Recommendation of executive engieer**	ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್) ರವರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯದ ದೃಷ್ಟಿಯಿಂದ, ಆರ್ಥಿಕ ಮುಗ್ಗಟ್ಟನ್ನು ಪರಿಗಣಿಸಿ ಕಾಲ ವಿಳಂಬದ ಅವಧಿಗೆ ರೂ.1200/- ಗಳ ದಂಡವನ್ನು ವಿಧಿಸಿ ಮಾನವೀಯತೆಯ ಮೇರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

A/C 19/07/21
Superintendent Engineer (Ele)
BBMP Yelahanka Zone

20/07/2022
ಪ್ರಧಾನ ಅಭಿಯಂತರರು
ಬಹುಕ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ